SPARK TECH
MECHANICAL • ELECTRICAL • PLUMBING

Statom House, 795 London Road, West Thurrock, Essex, RM20 3LH
Tel: 01708 222 777
Web: www.statom.co.uk

# IRS COMMISSIONING & SIGNAL TEST CERTIFICATE

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| **Site** | Bracknell Beeches | **Block** | Feynman House | **Postcode** | RG12 7SN | **Flat** | 6 |
| **System** | IRS - Terrestrial TV / Satellite | **TV transmitter** | Hannington | **Satellite** | Astra 28.2°E | **Test instrument** | Rover HD TAB 700 Plus |
| **Engineer** | P Roots | **On Behalf Of.** | Western Homes | **Test date** | 18/09/26 | **Serial No.** | 75305 |

## TERRESTRIAL DIGITAL TV

| Mux | Hannington UHF | Freq MHz | Legacy UHF | Legacy Freq MHz | Off-air dBµV | Off-air C/N dB | Launch dBµV | Launch C/N dB |
|---|---|---|---|---|---|---|---|---|
| BBC A (PSB1) | C45 | 666 | C35 | 586 | 73.6 | 20.2 | 76.9 | 20.8 |
| D3&4 (PSB2) | C42 | 642 | C28 | 530 | 72.7 | 23.6 | 74.9 | 23.2 |
| BBC B HD (PSB3) | C39 | 618 | C26 | 514 | 74.7 | 24.3 | 76.3 | 24.3 |
| SDN (COM4) | C40 | 626 | C25 | 506 | 72.2 | 23.7 | 75.8 | 23.6 |
| Arqiva A (COM5) | C43 | 650 | C23 | 490 | 76.1 | 25.3 | 79.2 | 25.9 |
| Arqiva B (COM6) | C46 | 674 | C22 | 482 | 74.4 | 28.4 | 77.8 | 28.8 |

## SATELLITE - ASTRA 28.2°E | FLAT 6 OUTLET

| TP | Frequency MHz | System | Symbol Rate | Level dBµV | C/N MER EVM | N.MA. dB | BER pre | BER post |
|---|---|---|---|---|---|---|---|---|
| TS61 | 11023 | DVB-S2 8PSK | 23 | 74.7 | 18.3dB 12% | 10.9 | 2x10-5 | <1x10-7 |
| TP56 | 10935 | DVB-S2 8PSK | 22 | 72.7 | 17.1dB 14% | 9.7 | 2x10-4 | <1x10-7 |
| TP110 | 11307 | DVB-S2 8PSK | 27.5 | 77.1 | 14.2dB 19% | 7.8 | 5x10-3 | <1x10-7 |
| TS116 | 11426 | DVB-S2 QPSK | 29.5 | 76.9 | 14.6dB 19% | 8.9 | 4x10-3 | <1x10-7 |
| TS3 | 11758 | DVB-S2 8PSK | 27.5 | 59.3 | 14.5dB 19% | 8.1 | 5x10-3 | <1x10-7 |
| TS16 | 12012 | DVB-S2 8PSK | 27.5 | 74.2 | 14.8dB 19% | 8.4 | 4x10-3 | <1x10-7 |
| TS24 | 12168 | DVB-S2 8PSK | 27.5 | 58.9 | 14.5dB 19% | 8.1 | 5x10-3 | <1x10-7 |
| TS32 | 12324 | DVB-S2 8PSK | 27.5 | 76.2 | 13.9dB 22% | 7.5 | 6x10-3 | <1x10-7 |

## TEST SUMMARY

| | |
|---|---|
| **Satellite Test** | PASS - Astra 28.2°E services locked and measured |
| **Terrestrial Test** | PASS - Hannington services measured |
| Overall Outlet Result | PASS - IRS outlet tested and operating correctly |

## ENGINEER'S COMPLETION

I certify that the recorded details are correct and that the system/outlet has been tested using the measurements shown above.

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| **Engineer** | P Roots | **Signature** |  | **Date** | 18/09/2026 | **Company: Sparktech MEP** | |